

SHELTERED MODERNISATION PROGRAMME 2016-2026 PROGRESS

Classification	Scheme	Decision	Update/Outcome
RED (4 schemes)	Dryleaze Court, Wotton-under-Edge	Sell	Private development in progress 22 new homes
	Ringfield Close , Nailsworth	Redevelop	Tanners Piece 11 flats for older people completed June 2019 Permission for 20 new affordable homes due to complete 2022
	Glebelands, Cam	Redevelop	Planning decision pending for 23 new homes
	Cambridge House, Dursley	Redevelop	Planning permission granted for 13 new homes
AMBER (15 schemes)	Sherborne House, Stonehouse	Hub	Completed
	Concord, Nailsworth	Hub	Completed
	George Pearce House & Trinity Drive, Minchinhampton	Hub	Completed
	Willow Road, Stonehouse	Independent Living +	Completed
	Springfields Court, Cam	Hub	Completed
	Jenner Court, Berkeley	Independent Living +	Works due to complete March 2022
	Vizard Close, Dursley	Independent Living +	Completed
	Grange View	Recommendation: Hub	Works to commence 2022/23 subject to approval
	Burdett House	Recommendation: Independent Living +	Works to commence 2022/23 subject to approval
	Archway Gardens, Ashcroft House, Chapel Lane, Grove Park Road, Malvern Gardens, The Beeches	to be programmed	

SHELTERED MODERNISATION PROGRAMME 2016-2026 PROGRESS

Classification	Scheme	Decision	Update/Outcome
GREEN (9 schemes)	Broadfield Road, Eastington	Independent Living & new build scheme	9 new affordable homes. Work due to complete March 2022
	Hamfallow Court	Recommendation: Independent Living +	Works to commence 2022/23 subject to approval
	Ashwell House, Draycott, Dryleaze House, Hazelwood, The Corriett, St Nicholas Court, Walter Preston Court	to be programmed	